

GOVERNMENT OF TELANGANA
ABSTRACT

PR & RD DEPT. – CRR grant - Khammam District – Providing B.T. on R/F Seethampet Banjar to Reddipalaem (Via) Golkonda thanda of Kothagudem (M) – According Extension of Agreement Time up to 30.11.2016 with out penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.RT.No. 571

Dated: 22-08-2016

Read the following:-

1. G.O.Rt.No. 36 PR&RD (Progs.I) Dept., dated: 30.12.2014.
2. From the ENC, PR, Hyd. Lr. No. W11/DEE-3/CRR/Seethampet Banjar/2016, dt: 16.7.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 30.11.2016 for a period of (220) days with out imposing a penalty in respect of work “Providing B.T. on R/F Seethampet Banjar to Reddipalaem (Via) Golkonda thanda of Kothagudem (M), Khammam District” sanctioned under CRR grant in the reference 1st read above as the delay is due to delay caused in handing over the site ater completion of bund work under Mission Kakatiya by Irrigation Department.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to: The PS to Minister (PR&RD).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER